

Sports Turf Specifier Checklist

Use this checklist before requesting a LUTHVAR sports turf recommendation, budget, tender response or technical review. It is designed to improve the project brief without assuming a final product specification.

01 Project and site

- | | |
|---|--|
| ☐ Project name and country / location | ☐ Client, consultant and key project contacts |
| ☐ Primary sport and playing level | ☐ Secondary sports or shared-use activities |
| ☐ Field / court dimensions and available footprint | ☐ New build, hard-base conversion, resurfacing or replacement |
| ☐ Site survey / levels available | ☐ Current base construction and condition |
| ☐ Drainage drawings / reports available | ☐ Known ponding, settlement or cracking |
| ☐ Construction / delivery access | ☐ Target project programme and completion date |

02 Playing programme

- | | |
|--|--|
| ☐ Competition, club, academy, school, community, resort or recreation use | ☐ Expected weekly and annual utilisation |
| ☐ Training versus match / event use | ☐ User age groups and programme type |
| ☐ Required line-marking plan | ☐ Equipment changeover / storage requirements |
| ☐ Any consultant, tender or governing-body requirement | ☐ Any installed-field testing requirement |

03 Surface-system inputs

- | | |
|---|---|
| ☐ Preferred infill direction: conventional, reduced-infill, non-infill or open | ☐ Shock pad / elastic layer required or existing |
| ☐ Existing synthetic field age and system details if known | ☐ Existing infill type and condition |
| ☐ Existing shock pad condition and reuse intent | ☐ Turf colour and line-marking requirements |
| ☐ Roll / seam / edge constraints | ☐ Maintenance equipment currently available |

04 Climate and exposure

- | | |
|---|---|
| ☐ Hot / high-UV exposure | ☐ Tropical / high-rainfall conditions |
| ☐ Temperate / wet conditions | ☐ Cold / freeze-thaw exposure |
| ☐ Coastal / saline environment | ☐ Indoor / covered facility |
| ☐ Known maximum ambient conditions | ☐ Shade, humidity or organic-contamination risks |

05 Evidence and compliance

- | | |
|--|--|
| ☐ Exact governing-body requirement if any | ☐ Consultant / tender performance specification |
| ☐ Required test reports or product certificates | ☐ Finished-field test / certification responsibility |
| ☐ Local civil / structural responsibility | ☐ Local electrical / lighting responsibility where relevant |
| ☐ Local accessibility / building code | ☐ Warranty requirement and expected operating |

Evidence-control rule

A product-family name, supplier certificate or historic installed field does not automatically prove compliance for a different turf, infill, shock-layer or base construction. LUTHVAR matches public wording and project claims to the exact current evidence for the proposed system.

06 Documents to send

- | | |
|--|--|
| ☐ Site photos and current field photos | ☐ Site survey / levels |
| ☐ Civil / base drawings | ☐ Drainage drawings or report |
| ☐ Field / court layout and line-marking plan | ☐ Tender / consultant specification |
| ☐ Existing field test / certification reports | ☐ Existing turf / shock-pad information |
| ☐ Maintenance / warranty records | ☐ Lighting / electrical drawings where relevant |

07 Scope responsibilities to identify

- | | |
|--|---|
| ☐ Civil / base works | ☐ Drainage construction |
| ☐ Turf installation | ☐ Shock-pad installation |
| ☐ Infill installation / commissioning | ☐ Line marking |
| ☐ Goals / nets / sports equipment | ☐ Fencing / containment |
| ☐ Lighting / electrical | ☐ Finished-field testing |

08 Before a technical datasheet is treated as final

- | | |
|---|---|
| ☐ Exact factory model is verified internally | ☐ Technical construction is current |
| ☐ Infill and shock-layer configuration is locked | ☐ Current test / certification evidence is matched |
| ☐ Warranty wording and exclusions are current | ☐ Climate and project limitations are stated |
| ☐ Revision / issue date is shown | ☐ Public wording contains no unsupported supplier |

Next step

Submit the project information through the LUTHVAR Sports Turf Project Brief so the correct public pathway and exact current technical evidence can be reviewed for quotation.